

## **TECHNICAL EDUCATION DEPARTMENT**

### **1. ITI Gurez, Bandipora**

<b>Problem Areas</b>	<b>Action Taken</b>
<ul style="list-style-type: none"><li>• Poor workmanship in construction of hostel block</li></ul>	ATR awaited
<ul style="list-style-type: none"><li>• No bar chart for start and finalization of different items of work was found maintained</li></ul>	ATR awaited
<ul style="list-style-type: none"><li>• No cement concreting tests have been done by the executing agency</li></ul>	ATR awaited
<ul style="list-style-type: none"><li>• Classes of ITI have not yet started despite selection of candidates for different trades due to non availability of accommodation</li></ul>	ATR awaited

### **2. ITI Hajin, Bandipora**

<b>Problem Areas</b>	<b>Action Taken</b>
<ul style="list-style-type: none"><li>• Revised cost not approved which seems to be on much higher side. The estimates need to be thoroughly examined by the technical person.</li></ul>	<ul style="list-style-type: none"><li>• Clarification to observations of P&amp;DD awaited from Managing Director, Housing Board.</li></ul>
<ul style="list-style-type: none"><li>• The Town Hall building existing within the premises of ITI needs to be shifted</li></ul>	<ul style="list-style-type: none"><li>• Matter taken up with district administration</li></ul>
<ul style="list-style-type: none"><li>• Some inferior quality bricks found stocked at site</li></ul>	<ul style="list-style-type: none"><li>•</li></ul>
<ul style="list-style-type: none"><li>• Bar chart has not been maintained by the executing agency</li></ul>	<ul style="list-style-type: none"><li>• Matter taken up with Managing Director, Housing Board.</li></ul>
<ul style="list-style-type: none"><li>• Testing of khyber cement used for construction by the contractor has not been done</li></ul>	<ul style="list-style-type: none"><li>• Matter taken up with Managing Director, Housing Board.</li></ul>

### **3. ITI Bani, Kathua**

<b>Problem Areas</b>	<b>Action Taken</b>
<ul style="list-style-type: none"><li>• Land acquired for ITI Bani needs to be demarcated again through revenue authorities to</li></ul>	Matter taken up with revenue authorities

prevent encroachment by a local resident	
<ul style="list-style-type: none"> <li>• Testing of concrete samples is not done on the pretext that the lab is too far at Jammu</li> </ul>	ATR awaited
<ul style="list-style-type: none"> <li>• When DPR was approved provision of hostel was deleted and structure of ITI building was changed from triple storey to double storey to bring down cost. Hostel is a necessity and construction has to be taken up under phase-II</li> </ul>	ATR awaited

#### 4. ITI Banihal, Ramban

<b>Problem Areas</b>	<b>Action Taken</b>
<ul style="list-style-type: none"> <li>• RCC structure is being constructed although a load bearing structure has been approved</li> </ul>	<ul style="list-style-type: none"> <li>• Matter taken up by Director, Technical Education with Chief Engineer, R&amp;B Jammu</li> </ul>
<ul style="list-style-type: none"> <li>• Testing of concrete samples is not done on the pretext that the lab is too far at Jammu</li> </ul>	<ul style="list-style-type: none"> <li>• ATR awaited</li> </ul>
<ul style="list-style-type: none"> <li>• Hostel facility required for students hailing from far flung areas</li> </ul>	<ul style="list-style-type: none"> <li>• Providing hostel facility at Banihal is being explored</li> </ul>
<ul style="list-style-type: none"> <li>• When DPR was approved provision of hostel was deleted and structure of ITI building was changed from triple storey to double storey to bring down cost. Hostel is a necessity and construction has to be taken up under phase-II</li> </ul>	<ul style="list-style-type: none"> <li>• ATR awaited</li> </ul>
<ul style="list-style-type: none"> <li>• Lump sum of Rs 500 paid to a person engaged as sweeper in ITI Bani is too low</li> </ul>	<ul style="list-style-type: none"> <li>• Will be enhanced</li> </ul>

#### 5. Polytechnic, Kathua & Samba

<b>Problem Areas</b>	<b>Action Taken</b>
<ul style="list-style-type: none"> <li>• Damp soil at the site of construction and peace meal funding leading to slow pace of work</li> </ul>	<ul style="list-style-type: none"> <li>• ATR awaited</li> </ul>
<ul style="list-style-type: none"> <li>• Inflated cost of project, DPR needs to be got examined through a third party experts in engineering field</li> </ul>	<ul style="list-style-type: none"> <li>• State cabinet has approved a ceiling of Rs 13.00 crore for an area of</li> </ul>

	6555 sqm as per MHRD norms.
<ul style="list-style-type: none"> <li>• Demand of vehicle for Principal</li> </ul>	<ul style="list-style-type: none"> <li>• Proposal submitted to government</li> </ul>
<ul style="list-style-type: none"> <li>• Teaching staff arranged on temporary basis</li> </ul>	<ul style="list-style-type: none"> <li>• Posts referred to PSC/ SSRB.</li> </ul>
<ul style="list-style-type: none"> <li>• Roof of workshop block will be steel truss which would heat up the building.</li> </ul>	<ul style="list-style-type: none"> <li>• JKPCC will be asked to use AAC sheets or any suitable material in place of CGI sheets.</li> </ul>
<ul style="list-style-type: none"> <li>• Provision for hostel and residential quarter not included to bring down cost of project</li> </ul>	<ul style="list-style-type: none"> <li>• These will be taken up under phase-I</li> </ul>
<ul style="list-style-type: none"> <li>• Encroachments/ structures found on construction site at Samba</li> </ul>	<ul style="list-style-type: none"> <li>• Administration will be approached to remove encroachment</li> </ul>
<ul style="list-style-type: none"> <li>• 58 kanals land procured at Kathua instead of 60 kanals pre-requisite</li> </ul>	<ul style="list-style-type: none"> <li>• Land is sufficient</li> </ul>