

PHYSICAL VERIFICATION REPORT

- 1. Name of the Project:** Construction of Ganstan-Wangipora road under PMGSY
- 2. Executing agency:** PMGSY Division, Bandipora
- 3. Date of start:** 20-04-2008
- 4. Targeted date of completion:** 20-08-2009
- 5. Revised date of completion of road:** December, 2011
- 6. Total target length:** 4.40 Kms
- 7. Achievements:** 3.82 Kms (Earthwork, 87%)
- 8. Financial Status:**

Total Project Cost:	Rs 303.79 lacs
Expenditure:	Rs 193.87 lacs (ending October, 2010)

9. Physical Status:

Item of the work	Quantity as per DPR	Unit	Physical progress	%age achieved
Preparatory work	4.73	Km	4.50	95%
Earth work	4.73	Km	4.40	93%
Protection work	500	Rm	340	68%
Cross drainage				
a) Pipe culverts	22	No	6	27%
b) Slab culverts	4	No	1	25%
GSB with earthen shoulders	4.73	Km	3.82	80%

WBM G-2	4.73	Km	3.82	80%
WBM G-3	4.73	Km	-	-
Bituminous with track coat & seal coat	4.73	-	-	-
Side drains	680	Rm	-	-
Road furniture/logo	4.73	Km	4.50	95%

10. Field Observations:

- I. The physical verification of the work was conducted on 19-11-2010. The Xen and the AEE PMGSY Division Bandipora accompanied the inspecting officer to the project site;
- II. The construction of Ganstan-Wangipora road under PMGSY (4.73 Km of length) has been taken up at a cost of Rs 303.79 lacs with starting date as 20-04-2008;
- III. The road on completion shall benefit more than 1000 souls;
- IV. This rural road is 7 Kms away from Singpora-Baramulla National Highway and 1 ½ Km from Sumbal main road;
- V. The target date of completion of the scheme was 20-08-2009;
- VI. The revised date of completion of the road has now been fixed as December, 2011;
- VII. Earthwork against the length of 4.73 Kms has been done for 4.40 Kms (93%) leaving a balance portion of 0.33 Kms;
- VIII. Out of the 4.40 Kms of earth work, 3.82 Kms (87%) has been covered by laying WBM Grade 2nd ;
- IX. An expenditure of Rs 193.87 lacs (64%) (including mobilization advance of Rs 29.15 lacs) has been incurred on the project till October, 2010;
- X. The quality of work done was found satisfactory. However some deep depressions on small stretch of earth filled road were also found for which the Xen on spot was asked to rectify the problem immediately;
- XI. A total of 12 works have been sanctioned in Bandipora district under PMGSY against which 9 works have been put to execution.

11. Problem areas:

- a) The scheme is facing rough weather as there has been no work for the last 8 months as the contractor is reluctant to further execute the project;

- b) The contractor is claiming carriage charges for earth filling for 11 Kms against 1 Km as envisaged in the allotment order;
- c) 19 small structures and 52 willow trees reportedly belonging to a migrant are coming in the alignment of the road which need demolition and axing respectively;
- d) The case for demolition of the structures and cutting down of the willow trees is under process with the DC, Bandipora;
- e) In view of the importance attached to the construction of the road, the CE, PMGSY had re-tendered the execution of the balance portion of the work but there has been court stay on the same obtained by the contractor;
- f) The claim of the contractor for additional carriage charges is also sub-judice in the court of law.

12. Suggestions/remedial measures:

- The CE, PMGSY shall be asked to sort out the issue with the contractor as per the genuine norms for restarting the work on the project as otherwise the execution of the project will get further delayed being the case sub judice in the court of law;
- DC, Bandipora shall be asked to immediately settle the compensation case of structures and issue of cutting down of 52 willow trees coming in the alignment of road.

13. Conclusion:

- Some concrete steps are required to be taken if the project has to see the light of the day as the completion of the project as on date is already delayed by more than a year;

Physical Verification Conducted by :	Altaf Ahmad Zargar, Joint Director Planning, Monitoring Cell, Chief Minister's Secretariat.
Officers of Executing Agency who accompanied	1. Executive Engineer 2. Assistant Executive Engineer PMGSY Division Bandipora