

GENERAL ADMINISTRATION DEPARTMENT

1. Construction of IMPARD Building, Jammu

Problem Areas	Action Taken
<ul style="list-style-type: none">• Huge escalation in cost of the project:- There is an escalation of 62% in cost of the approved works. Despite the fact that the entire approved amount of Rs 675.00 lacs as well as an additional amount of Rs 240.80 lacs, i.e. 36% against the 62% escalation, has been released to JKPC, it has failed to complete the work assigned to it even after a lapse of 08 years.• Now, it seems, the scheme implementing Department is reluctant to release more funds. The DGM, JKPC is of the view that the balance work can only be completed after funds requisitioned are released.	ATR awaited
<ul style="list-style-type: none">• Taking up works without accord of Administrative Approval:- There is need to accord administrative approval to the revised project cost after technical sanction is obtained. Besides, approval also needs to be accorded to the new works such as, construction of building for generating solar energy and ventilation of dome of the Administrative cum Academic block.	ATR awaited