

SCHOOL EDUCATION DEPARTMENT

1. HSS Batpora

Problem Areas	Action Taken
<ul style="list-style-type: none">• The AA has been accorded to the construction of first floor taken up under state sector at a cost of Rs 35.00 lacs but surprisingly the AA to the ground floor work was not accorded even after spending Rs 35.00 lacs against the estimated cost of Rs 62.83 lacs.• The agency was asked to firm up the estimates of the ground floor as the work of first floor has been taken up under state sector.• The amount of Rs 35.00 lacs incurred under district plan for partly completed Ground floor prima facie looks on higher side which needs to be verified by a technical person viz-a-viz the expenditure booked and the work actually executed on ground.	<p>ATR is silent over the issue. However, the Adm. Deptt; has furnished the ATR after a period of two years vide letter dated 04-02-2014 which too is not convincing and not related to the queries/ observations highlighted in the report. It has been intimated that due to meager allocation of funds under District sector, the raising of first floor over ground floor was</p>

	taken up under state sector.
<ul style="list-style-type: none"> • The plinth has been constructed in such a manner that its 75% height would remain always underground which speaks about the inefficiency on part of the engineering staff. • On the day of inspection it was observed that earth excavation work was done around the plinth to make it visible for the inspecting officer. • It is apprehended that the seepage of the rain or snow water may cause damage to the building being at a lower contour. • The engineers if found delinquent in the designing/ construction of plinth of the building should be held accountable for the lapse. 	ATR is silent over the issue.

2. KGBV's under SSA at Chenani, Doda & Bhagwah

Problem Areas	Action Taken
Construction work started three years back but stopped at plinth level at Doda and slab level at Bhagwa & Chenani	The remaining construction work shall be handed over to R&B or JKPC
KGBV sanctioned for village Nai Dangri but functioning in Doda city	Due to non-availability of accommodation at Nai Dangri. Initially it was reported that the school will be shifted from Doda in 2013-14 but later on it was conveyed that the school will be shifted after the new building is ready.
Enrolment of ineligible candidates in the KGBV's	Girls belonging to BPL families included. New admissions will be provided as per guidelines
Hired accommodation is not appropriate	Difficult to find accommodation for 50 girls and 12 staff members on monthly rent of Rs 2500
Post of accountant/ assistant lying vacant in KGBV	Post advertised but no candidate applied. The posts will be re-

	advertised
Meager wages paid to teaching staff	Staff engaged on ReT pattern. After completion of 05 years staff will be regularized.
Non-availability of sufficient funds/facilities for running KGBV's	Facilities could not be provided as per norms due to insufficient space in hired accommodation