

HIGHER EDUCATION DEPARTMENT

1. Degree College, Bijbehara

Problem Areas	Action Taken
<ul style="list-style-type: none">• There is no accord of administrative approval to the project as more than 70% of the funds have been released for the project.• The Administrative Department should approach the authorities concerned in the GOI for release of balance amount of Rs 3.00 crore during the current financial year so that the project is completed by its target date.• Given the accommodation provided in the college building and the size of enrolment, the accommodation is not going to cater the needs of students in the coming years and as such Govt. should consider the acquisition of additional 200 kanals of state land which is in close proximity to the premises of college for its future expansion.• The executing agency should take up the work in double shifts so as to ensure that the project is completed before March, 2012 and made functional from the next academic session. The agency should maintain proper and regular supervision as it has been doing, particularly at a time when the finishing works are under progress.• It should also be ensured by the executing agency that the work of the land development by way of earth filling for leftover portion is completed very quickly so that it becomes stable with the snow and rains during winter.	<ul style="list-style-type: none">• Concerned Principal has been asked to take-up the matter with UGC for early release of balance funds and with JKPCC to ensure completion of the project by ending March, 2012.• Deptt at present contemplates to develop the existing land measuring 60 kanals and depending upon the enrollment, the recommendation shall be considered in future.

2. Degree College, Uri

Problem Areas	Action Taken
<ul style="list-style-type: none"> • Delay of almost two years in completion of the project. Need for release of balance funds. 	<ul style="list-style-type: none"> • Balance 10% funds shall be released by UGC only after submission of audited UC, income, expenditure and assets certificate by the executing agency.
<ul style="list-style-type: none"> • Need for construction of alternative wider approach road via sub district hospital, Uri as the existing approach road is very narrow. 	<ul style="list-style-type: none"> • The proposal is under process
<ul style="list-style-type: none"> • Providing of connectivity for the habitation of 20 households on the eastern side of the college as they are using college premises for the purpose 	
<ul style="list-style-type: none"> • Need for replacement of existing chain linked fencing with boundary wall of brick. 	<ul style="list-style-type: none"> • Proposal shall be considered after taking possession of land being acquired for construction of approach road

3. Degree College, Kokernag

Problem Areas	Action Taken
<ul style="list-style-type: none"> • The executing agency is already lagging behind the targets and as such should make all possible efforts to see that the project is completed before the start of next academic session (2015) so that the students of the college are not allowed to suffer anymore on account of limited accommodation. • The Principal, GDC, Kokernag should vigorously pursue the case in the court of law for early settlement of land compensation case of the land owner 	<p>ATR awaited.</p> <p>Hr. Education Deptt vide letter dated 25-06-2014 has requested Principal GDC, Kokernag to take necessary steps to solve the case as early</p>

<p>namely Shri Mohd Ibrahim so that the construction of leftover stretch of 80ft boundary wall length is taken up by the executing agency.</p> <ul style="list-style-type: none">• The District Administration should intervene in the matter of restoring the original width of 24ft of the approach road which has presently shrunk to 12ft as a result of illegal encroachment by the villagers.• The Administrative Department should also consider releasing of balance amount of ₹ 3.14 crore so that the executing agency is in a position to further accelerate the work of the scheme.• The executing agency should ensure that the remaining site/ land development works by way of earth cutting etc are also completed with the completion of the building.	<p>as possible.</p> <p>Hr. Education Deptt vide letter dated 25-06-2014 has requested DC, Anantnag to intervene in the matter for restoring the original width of approach road.</p> <p>ATR awaited.</p>
---	--