

LAW DEPARTMENT

1. District Court Complex, Srinagar

Problem Areas	Action Taken
<ul style="list-style-type: none">• Delay in completion of the project.• The work on construction of court complex has not been commensurable to the release of funds and instead has progressed steadily.• The executing agency has not been able to fully capitalize on the opportunity of releases which can be judged from this fact that the funds to the extent of Rs 10.86 crore have been surrendered during 2009-10 and 2010-11.	<ul style="list-style-type: none">• The executing agency has accelerated the pace of work as per Bar Chart within time schedule.• Rs 140.00 lacs have been released so far during current fiscal against the workdone value of 400 lacs.